GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PR & RD Dept. - APRRP (AIIB) – Package No. 48/APRRP/PRED/ ATP/Road/004 consists of 56 road works in Ananthapuram District – EoAT for the third time i.e. from 12.02.2022 to 10.07.2022 (149 days) without liquidated damages, as the delay is not attributable to Contractor – Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS II) DEPARTMENT

G.O.Rt.No.528 **Dated.06.10.2021.**

Read the following:-

1.G.O.Ms.No.59, PR & RD (Progs.II) Dept., dt.28.05.2018.
2.G.O.Rt.No.314, PR & RD (Progs.II) Dept., dt.09.06.2020.
3.G.O.Rt.No.2451, Finance (HR-V-TFR-A&L-EWF) Dept., dt.07.10.2020.
4.G.O.Rt.No.292, PR & RD (Progs.II) Dept., dt.01.06.2021.
5.From the Project Director, APRRP & Engineer-in-Chief, PR, A.P., Vijayawada letter No.AE/DEEII/APRRP/AIIB/EOAT/Pkg-48#ATP#2021, Dt.23.09.2021.

....

ORDER:-

In the G.O. first read above, the work "Package No. 48/APRRP/PRED/ ATP/ROAD/004 consists of 56 road works Hindupur and Penukonda in Anantapuram District" was administratively sanctioned under the Grant APRRP Funded by AIIB Bank for an amount of Rs.7722.20 lakhs. The work was entrusted to M/s K. Venkata Raju Engineers & Contractors Pvt. Ltd., Vijayawada (+) 9.90% excess over estimate rates with SSR 2017-18 through eprocure.gov.in by the Engineer-in-Chief, Panchayat Raj, Vijayawada. The contract value worked out Rs.6910.53 lakhs and the date of agreement was 07.01.2010. Agreed date of completion as per agreement was 06.01.2021 (24 months).

2. In the G.Os. second and fourth read above, 1st EoAT has been granted for (217 days) i.e. from 06.01.2021 to 11.08.2021. The 2nd EoAT was granted up to 11.02.2022 by the Engineer-in-Chief, PR, A.P., Vijayawada as per G.O. third read above, due to COVID-19 pandemic, without liquidated damages.

3. In the letter fifth read above, the Project Director, APRRP & Engineer-in-Chief, PR, A.P., Vijayawada has furnished 3rd time Extension of Agreement Time proposals seeking further extension of agreement time from 12.02.2022 to 11.08.2022 i.e. for 180 days, for the work "Package No. 48/APRRP/PRED/ ATP/ROAD/004 consists of 56 road works Hindupur and Penukonda in Anantapuram District" without liquidated damages due to COVID-19 second wave and that the delay period is not attributable to the Contractors.

4. In the circumstances explained above, Government, after careful consideration hereby accord 3rd Extension of Agreement Time for the work "Package No. 48/APRRP/PRED/ATP/ROAD/004 consists of 56 road works Hindupur and Penukonda in Anantapuram District" for the period from 12.02.2022 to 10.07.2022 i.e. 149 days, without liquidated damages due to COVID-19 second wave as the delay period is not attributable to the Contractors.

5. The Project Director, APRRP & Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada is therefore, requested to take further necessary action in the matter.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Project Director, APRRP & Engineer-in-Chief, PR, A.P., Vijayawada
The Superintending Engineer, PR Circle, Ananthapuram
Copy to:-
The P.S. to M (PR, RD, M&G)
The P.S. to Prl. Secy. to Govt., PR & RD Dept.
Sc/sf

//FORWARDED:BY ORDER//

S.N. Sil

SECTION OFFICER